



Lands Committee 2021 Work Plan

	Task	Lead	Category	Timeline	Status
Clear Lake Nature Preserve & Brennan Woods					
1	Trail Installation				
a.	Identify route on west end	Bridget	LC	Spring	
b.	Mow/install route	Ryan Johnson	Volunteer	Spring	
c.	Design & print kiosk signs	Bridget	LC & O&E	Summer	
	Trail Maintenance	Bob 1	Ryan Johnson support	Ongoing	
d.	Install steps down to boardwalk	Bob 1 & Bob 2	Volunteer	Spring	
2	Drainage Improvements on West End				
a.	Put project out to bid & select contractor	Bridget	LC	February	
b.	Coordinate w/ nearby neighbors	Bridget	Staff	March/April	
c.	Install drainage feature	Bridget	Contractor	April/May	
Nature Preserve Stewardship Workdays					
1	Neighborhood Clean up	LC & O&E	Volunteer	April	
2	Garlic Mustard pull at Flora	Bridget	Volunteer	May	
3	Garlic Mustard pull at Brennan Woods	Bridget	Volunteer	May	
4	Dame's Rocket pull at Brennan Woods	Bridget	Volunteer	May/June	
5	Kasota Island clean up	Bridget/Bill G.	Volunteer	12-Jun	
6	Plant plug installation at Settlers	Bridget	Volunteer	May/June	
NRCS-Funded Brush Control					
a.	Flora	Bridget	Contractor	Spring & Fall	
b.	Koeneman Lake & CLLC Preserve	Bridget	Contractor	Spring & Fall	
c.	Elizabeth Hanna	Bridget	Contractor	Spring & Fall	
Kasota Island Landscape Improvements					
a.	Plant trees	Bridget	Contractor	Late spring	
b.	Set up watering system	Bill G.	Ryan Johnson support	Late spring	
Memorial Woods Tribute Project					
a.	Put project out to bid & select contractor	Bridget	LC	February	
b.	Complete project	Bridget	Contractor	April/May	
Settlers Wetland Clean Stream Project					
a.	Complete project & make plan for maintenance	Bridget	Contractor	May - July	
b.	Plan for watering, if needed	Bridget	Volunteer	Summer	
Other					
1	Gathering of all comm. & BOD & docent tour	LC & O&E	LC & O&E	End of Summer	
2	Brainstorm plans for Borton WNP				